

Office of Building
Official



Building Inspections

www.greencountyva.us

email: inspections@gcva.us

DEPARTMENT OF INSPECTIONS
40 Celt Road, Room 226
P.O. Box 358
Stanardsville, Virginia 22973
Telephone 434-985-5204
Fax: 434-985-1459

Duct Leakage Affidavit (New Construction) Permit #: _____

House address or lot number: _____

City: _____ Zip: _____

Cond. Floor Area (ft²): _____ Source (circle one): Plans Estimated Measured Duct tightness testing is not required. The total leakage test is not required for ducts and air handlers located entirely within the building thermal envelope. Ducts located in crawl spaces do not qualify for this exception.

Air Handler in conditioned space? Yes no

Air Handler present during test? yes no

Test Method: Leakage to Outside Total Leakage Maximum duct leakage:

Post Construction, total duct leakage: (floor area x .04) = _____

CFM@25 Pa Post Construction, leakage to outdoors: (floor area x .04) = _____

CFM@25 Pa Rough-In, total duct leakage with air handler installed: (floor area x .04) = _____

CFM@25 Pa Rough-In, total duct leakage with air handler not installed: (floor area x .03) = _____

CFM@25 Pa Test Result: _____

CFM@25Pa Ring (circle one if applicable): Open 1 2 3 Duct Tester Location:

_____ Pressure Tap Location: _____

I certify that these duct leakage rates are accurate and determined using standard duct testing protocol.

Company Name: _____ Technician: _____

Technician Signature: _____

Date: _____ Phone Number: _____